NC Board of Transportation US 70 Workgroup

January 31, 2019





NCDOT

DIVISION 2

Corridor Upgrades Feasibility Studies Resurfacing

<u>I-6034</u>

US 70 Resurfacing Bear Creek Bridge To SR 1690 (Willie Measley RD)

Project Description:

Widening/Strengthening/Resurfacing Roadway to Interstate Standards


Funding Status:

Interstate Maintenance Funds.

Schedule:

- Division Design
- Division Let March 2019

Project Manager: Jeremy Stroud, P.E., (252) 775-6100, jdstroud@ncdot.gov



R-5813 Little Baltimore

US 70 Intersection Improvements at SR 1690 (Willie Measley RD)

Project Description:

Upgrade Existing Intersection to Interchange with Full Control of Access.

Funding Status:

Currently funded in Draft 2020-2029 STIP.


Schedule:


- Environmental Document October 31, 2018
- Right of Way June 2022
- Raleigh Let June 2024

Activities Underway

- Preferred alternate has been selected.
- Work beginning on 25% design.
- Public Meeting held November 29, 2018.

Project Manager: Robby Taylor, (252) 439-2806, rltaylor@ncdot.gov





R-2553C

US 70 Kinston Bypass

Project Description:

Upgrade US 70 to Interstate standards.

Funding Status:

Fully funded in Draft 2020-2029 STIP.

Schedule:

- Preferred Alternative Selection Pending USACE Comments
- Final EIS 2020
- Public Meeting to show Selected Alternate 2020
- Record of Decision Signed 2020
- Right of Way 2022
- Construction 2025

Activities Underway

- Draft EIS Submitted to USACE September 6, 2018 Waiting for Comments
- AECOM Currently Addressing Comments from Attorney General's Office

****NOTE**** R-2553B

US 70 from West of SR 1522 (Albert Suggs Rd) to NC 148 (Harvey Parkway)

- Funded at the Regional Tier in Draft STIP 2020-2029
- Right of Way FY 2025
- Construction FY 2029

Project Manager: Heather Lane, P.E., (252) 439-2847, hclane@ncdot.gov

Resurfacing

US 70 Widening and Resurfacing

Project Description:

Resurfacing existing US 70 From US 258 to SR 1266 Dover Road


Funding Status:

Resurfacing Funds

Schedule:

- Awarded to Barnhill Contracting Company, Inc
- Completion Date Spring 2019

Project Manager: Aaron Bullard, PE, (252) 527-0053 jaaronbullard@ncdot.gov



I-6002

US 70 Widening and Resurfacing

Project Description:

Widening/Strengthening/Resurfacing Roadway to Interstate standards. From Dover to New Bern.


Funding Status:

Interstate Maintenance Funds

Schedule:

- Awarded to Barnhill Contracting Company, Inc
- Started work January 2019
- Completion November 15, 2019

Project Manager: Brad McMannen, P.E., (252) 514-4759, bmcmannen@ncdot.gov



I-6102

US 70 Upgrade Interchange

Project Description:

Upgrade Interchange to Interstate Standards


Funding Status:


Currently funded in the Draft 2020-2029 STIP.

Activities Underway

- Consultant Development of Feasibility Study Complete
- Kisinger Campo & Associates Selected & Beginning Preliminary Engineering & Design Work

Project Manager: Robby Taylor, (252) 439-2806, rltaylor@ncdot.gov





<u>U-5713/R-5777AB</u>

US 70 Upgrade to Interstate Standards

Project Description:

Upgrade 70 to Interstate Standards from Neuse River Bridge to Thurman Road Interchange

Funding Status:

Fully funded in Draft 2020-2029 STIP.

Schedule:

- CE Approved July 2018
- Right of Way Acquisition June 2019
- Construction June 2019


Activities Underway

- Second RFP's to Short-listed Teams January 15, 2019
- Second meeting with Short-listed Teams February 20, 2019
- Department issues Final RFP's to Short-listed Teams March 19, 2019

Upcoming Actions

Selection of Design Build Firm –June 2019

Project Manager: Cadmus Capehart, P.E., (252) 439-2840, ccapehart@ncdot.gov



R-5777C

US 70 Upgrade to Interstate Standards

Project Description:

Upgrade US 70 to Interstate Standards From Thurman Road Interchange to the Havelock Bypass Interchange

Funding Status:

Currently funded in Draft 2020-2029 STIP.


Activities Underway

Three Oaks Engineering beginning work on Environmental Document

Upcoming Actions

- Select Engineering Firm to act as Department Representative
- Select Engineering Firm for Design Build Construction

Project Manager: Cadmus Capehart, P.E., (252) 439-2840, ccapehart@ncdot.gov



R-5516

US 70 Improvements at Slocum Gate

Project Description:

Interchange from US 70 to Slocum Road at Cherry Point Military Base


Funding Status:

Fully funded in Draft 2020-2029 STIP.

Schedule:

- Awarded to S.T. Wooten Corporation
- 44% Complete
- Completion Date March 2020

Project Manager: Brad McMannen, P.E., (252) 514-4759, bmcmannen@ncdot.gov



R-1015

US 70 Havelock Bypass

Project Description:

From North of Pine Grove to North of Carteret County Line

Funding Status:

Fully funded in Draft 2020-2029 STIP


Schedule:

Let Date – February 2019

Activities Underway

• Right of way acquisition in progress.

Project Manager: John Conforti, (919) 707-6200, jgconforti@ncdot.gov



<u>U-5876</u>

US 70 NewPort River Bridge

Project Description:

Replace Existing Two-Lane Bridge with Multi-Lane Bridge

Funding Status:

Fully funded in Draft 2020-2029 STIP.

Schedule:

- Environmental Document Summer 2019
- Begin Right of Way Acquisition FY 2020
- Let FY 2022

Activities Underway

- Concurrence Points 1 and 2 with Merger Team Completed
- Environmental Studies and Preliminary Designs in Progress

Upcoming Actions

- Decision to Remove Project from Merger Process Complete
- First Public Meeting Summer 2019
- Complete Final Surveys

Project Manager: Hon Yeung, P.E., (252) 439-2827, hfyeung@ncdot.gov

R-3307

US 70 Gallant's Channel Project

Project Description:

Replace Two-Lane Bridge with New Multi-Lane Bridge

Funding Status:

Fully funded in Draft 2020-2029 STIP.

Schedule:

- Awarded to Conti Enterprises, INC
- 95% Complete
- In process of removing Old Bridge

Project Manager: Brad McMannen, P.E., (252) 514-4759, bmcmannen@ncdot.gov

