

NC Board of Transportation US 70 Workgroup

November 15, 2018






NCDOT

DIVISION 2

**Corridor Upgrades
Feasibility Studies
Resurfacing**

KINSTON US 70 RESURFACING BEAR CREEK BRIDGE TO SR 1690 (WILLIE MEASLEY RD)



Source: US National Park Service

I-6034

US 70 Resurfacing Bear Creek Bridge To SR 1690 (Willie Measley RD)

Project Description:

Widening/Strengthening/Resurfacing Roadway to Interstate Standards

Funding Status:


Interstate Maintenance Funds.

Schedule:

- Division Design
- CE – Dec. 2018
- Division Let – March 2019

Project Manager: Jeremy Stroud, P.E., (252) 775-6100, jdstroud@ncdot.gov

TIP#: R-5813
LITTLE BALTIMORE



Source: US National Park Service

R-5813 Little Baltimore

US 70 Intersection Improvements at SR 1690 (Willie Measley RD)

Project Description:

Upgrade Existing Intersection to Interchange with Full Control of Access.

Funding Status:

Currently funded in 2018-2027 STIP.

Schedule:

- Environmental Document – October 31, 2018
- Right of Way – June 2022
- Raleigh Let – June 2024

Activities Underway


- Functional design of alternatives.
- Environmental assessment of alternatives.
- Archaeology surveys underway.

Upcoming Actions

- Preferred alternate selection – Winter 2019.
- Begin 25% design.
- Public Meeting November 29, 2018.

Project Manager: Robby Taylor, (252) 439-2806, rltaylor@ncdot.gov

R-2553 Kinston Bypass: Revised Corridor Map



R-2553C

US 70 Kinston Bypass

Project Description:

Upgrade US 70 to Interstate standards.

Funding Status:

Fully funded in 2018-2027 STIP.

Schedule:

- Preferred Alternative Selection – Winter 2018
- Final EIS – Winter 2020
- Record of Decision Signed – Summer 2020
- Right of Way - 2022
- Construction – 2025

Activities Underway

- Draft EIS Submitted to USACE September 6, 2018 – Waiting for Comments
- AECOM Currently Addressing Comments from Attorney General's Office




****NOTE** R-2553B**

US 70 from West of SR 1522 (Albert Suggs Rd) to NC 148 (Harvey Parkway)

- Funded at the Regional Tier in Draft STIP 2020-2029
- Right of Way – FY 2027
- Construction – FY 2029

Project Manager: Heather Lane, P.E., (252) 439-2847, hclane@ncdot.gov

KINSTON US 70 RESURFACING US 258 TO SR1005



Source: US National Park Service

Resurfacing

US 70 Widening and Resurfacing

Project Description:

Resurfacing existing US 70

From US 258 to SR 1266 Dover Road

Funding Status:

Resurfacing Funds



Schedule:

- Awarded to – Barnhill Contracting Company, Inc
- 80% Complete
- Completion Date – October 15, 2018

Project Manager: Aaron Bullard, PE, (252) 527-0053 jaaronbullard@ncdot.gov

TIP#: I-6002

US-70/US-17 FROM DOVER TO THE TRENT RIVER BRIDGE IN NEW BERN



Source: US National Park Service

I-6002

US 70 Widening and Resurfacing

Project Description:

Widening/Strengthening/Resurfacing Roadway to Interstate standards.
From Dover to New Bern.

Funding Status:

Interstate Maintenance Funds


Schedule:

- Awarded to – Barnhill Contracting Company, Inc
- Begin Paving Shoulders at NC 41 Interchange - Mid November
- Completion – November 15, 2019

Project Manager: Brad McMannen, P.E., (252) 514-4759, bmcmanen@ncdot.gov

TIP#: U-6102

UPGRADE INTERCHANGE US 70 AT GLENBURNIE AVE



1,000 500 0 1,000 Feet

Source: US National Park Service

I-6102

US 70 Upgrade Interchange

Project Description:

Upgrade Interchange to Interstate Standards

Funding Status:

Currently funded in the upcoming 2020-2029 STIP.



Activities Underway

- Consultant Development of Feasibility Study – Complete
- Kisinger Campo & Associates Selected & Beginning Preliminary Engineering & Design Work

Project Manager: Jeff Cabaniss, P.E., (252) 439-2836, jcabaniss@ncdot.gov

TIP#: U-5713/R-5777AB

JAMES CITY AND TABERNA AND THURMAN RD INTERCHANGES



Source: US National Park Service
Source: US National Park Service

U-5713/R-5777AB

US 70 Upgrade to Interstate Standards

Project Description:

Upgrade 70 to Interstate Standards from Neuse River Bridge to Thurman Road Interchange

Funding Status:

Fully funded in 2018-2027 STIP.

Schedule:

- CE Approved - July 2018
- Right of Way Acquisition – April 2019
- Construction – April 2019

Activities Underway

- Draft RFP's to Shortlisted Teams – October 9, 2018
- First meeting with Shortlisted Teams – November 13, 2018



Upcoming Actions

- Selection of Design Build Firm – June 2019

Project Manager: Cadmus Capehart, P.E., (252) 439-2840, ccapehart@ncdot.gov

TIP#: R-5777C

US 70, CAMP KIRO RD, FISHER RD, STATELY PINES



Source: US National Park Service
Source: US National Park Service

R-5777C**US 70 Upgrade to Interstate Standards****Project Description:**

Upgrade US 70 to Interstate Standards From Thurman Road Interchange to the Havelock Bypass Interchange

Funding Status:

Currently funded in the upcoming 2020-2029 STIP.

Activities Underway


- Three Oaks Engineering Beginning Environmental Document

Upcoming Actions

- Select Engineering Firm to act as Department Representative
- Select Engineering Firm for Design – Build Construction

Project Manager: Cadmus Capehart, P.E., (252) 439-2840, ccapehart@ncdot.gov

TIP#: R-5516
SLOCUM GATE



US70

Slocum Rd

HAVELOCK

SR1765
Catawba Rd

1,000 500 0 1,000 Feet

Source: US National Park Service

R-5516**US 70 Improvements at Slocum Gate****Project Description:**

Interchange from US 70 to Slocum Road at Cherry Point Military Base

Funding Status:

Fully funded in 2018-2027 STIP.


Schedule:

- Awarded to – S.T. Wooten Corporation
- 40% Complete
- Completion Date – March 2020

Project Manager: Brad McMannen, P.E., (252) 514-4759, bmcmanen@ncdot.gov

TIP#: R-1015

HAVELOCK BYPASS PREFERRED ALTERNATIVE 3



R-1015

US 70 Havelock Bypass

Project Description:

From North of Pine Grove to North of Carteret County Line

Funding Status:

Fully funded in 2018-2027 STIP

Schedule:



- Let Date – February 2019

Activities Underway

- Right of way acquisition in progress.

Project Manager: Gary Lovering, P.E., (919) 707-6200, glovering@ncdeot.gov

TIP#: U-5740
NEWPORT RIVER BRIDGE



U-5876/U-5740

US 70 NewPort River Bridge

Project Description:

Replace Existing Two-Lane Bridge with Multi-Lane Bridge

Funding Status:

Fully funded in 2018-2027 STIP.

Schedule:

- Environmental Document – June 2019
- Design Build Let – December 2019

Activities Underway



- Currently completing Concurrence Points 1 and 2 with Merger Team
- Preliminary Designs in Progress

Upcoming Actions

- Decision by Agencies to Remove Project from Merger Process
- Complete Final Surveys
- Begin Design Build Process
- Select Design Build Firm

Project Manager: Hon Yeung, P.E., (252) 439-2827, hfyung@ncdot.gov

TIP#: R-3307
GALLANT'S CHANNEL PROJECT



Source: US National Park Service

R-3307

US 70 Gallant's Channel Project

Project Description:

Replace Two-Lane Bridge with New Multi-Lane Bridge

Funding Status:

Fully funded in 2018-2027 STIP.

Schedule:

- Awarded to – Conti Enterprises, INC
- 95% Complete
- Eastern Tie-in at Olga Road - Complete
- Final Surface Layer Complete

Upcoming Actions:

- Removal of Old Bridge

Project Manager: Brad McMannen, P.E., (252) 514-4759, bmcmanen@ncdot.gov